MOBILE: 9945744759

SHRIYA CONSTRUCTION AND CONSULTANCY

#1133, 3rd Floor, 3rd Stage, 'B' Cross, Yelahanka New Town Bangalore 560064.

No. BBMP/PMC/Y-D/LBS PARK/2021-22 Date:

To,
The Executive Engineer,
Yelahanka Divison,
Bangalore 560064.

SUB: PMC CERTIFICATE

Dear Sir,

This is to certify that all the items of Works have been carried our satisfactorily as per specifications and the details below.

Name of Work:- Additional Development Works to Parks and Providing Children Playing and Open Gym Equipments at Lal Bhadur Shastry Layoutin Kempegowda Ward No 01..

Job code: 001-21-000016

Work Order Number: **BBMP/EE/Ynk.D/EPMT-08/WO/007/2021-22, Dated 17.04.2021.**

Bill Number: First & Final Bill.

AE-1

A.E.E

Name of contractor: Sri Dhamodhara Raju

Value of Work:

BR No.

SHRIYA CONSTRUCTION AND CONSULTANCY

AE

MOBILE:9945744759

SHRIYA CONSTRUCTION AND CONSULTANCY

#1133, 3rd Floor, 3rd Stage, 'B' Cross, Yelahanka New Town Bangalore 560064.

6	KSRRB M2200-5.9. Providing and laying Design mix M20 with OPC @ 320kgs, with 20mm and down size graded granite metal coarse aggregates @0.69cum and fine aggregates @ 0.46cum, with superplastisiser @3lts confirming to IS9103-1999 Reaffirmed-2008 including cost of materials, labour, HOM curing, form works, scaffolding and centering complete as per specifications. - i) Upto 5 m height.(P.No.227, I.No.28.7.9 of PW, P&IWTD SR 2018-19)	Cum	15.60	15.60
7	KSRB 4-1.6 ; Providing and laying in position plain cement concrete of mix 1:2:4 with cement @ 240kgs, with 20mm and down size graded granite metal coarse aggregates @ 0.69 cum and fine aggregtes @ 0.459cum, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation, plinth and cills, ncluding cost of all materials, labour, HOM of machinery, curing complete as per specifications. Specification No. KBS 4.1, 4.2. (P.No.12, I.No. 4.6 of PW, P&IWTD SR2016-17)	Cum	23.69	23.69
8	Providing and fixing for flooring 20mm thick gang saw water cut sadarhalli gray granite in CM 1:4 proportion, cut to required shape, pattern with paper joints, finished with cement mortar using white cement and colour pigments to match the colour of slab making through jointing with sealant, groves in joints including cost of curing - minimum width of 900mm. (P.No 112, I.No.14.61.2 of PW,P&IWTD S.R 2018-19)	Sqm	209.79	209.79
9	KSRRB M400-19: Construction of Median and island above road level with approved material deposited from borrowpits, spread, sloped and compacted as per Clause 400.7 complete as per specifications. MORTH Specification No.407 (P.No155 of I.No.20.20 in PW,P&IWTD SR 2018-19)	Cum	90.74	90.74
10	KSRRB M400-17: Providing, laying, spreading and compacting graded stones aggregate to Wet Mix Macadam specifications including pre mixing the material with water at OMC in mechanical mix plant carriage of mix method of tipper to site, Laying in uniform layers with paver in subbase/base course on the well prepared surface and compacting with vibratory rollers to achive the desired density complete as per MORTH specification No. 406.etc with all lead and lifts and as per directions of the Engineer-in-charge(Page No:155 Item No: 20.18, of KPWD SR Bangalore Circle 2018-19)	Cum	94.84	94.84

AE-1

A.E.E

SHRIYA CONSTRUCTION AND CONSULTANCY

AE